

# Lime Lake Sewer District Project Update

LLCOA Family Picnic

Machias, NY

July 29, 2017



# Land Acquisition

- Collection System Mainline Easements – **Completed**
- Forcemain Mainline Easements – **Completed**
- Collection System Individual GP Easements – NOT Completed
  - 28 easements are NOT signed
    - Please check the list and contact the Town if you still need to sign the easement.
    - Your Grinder Pump will not be able to be installed without a signed easement.
  - 422 easements ARE signed

# National Fuel Gas Coordination

- NFG planning a large project next year
  - Portions of Hazelmere and Franklin
  - Long Point, Yacht Club, Broad Bay
  - Lakeview
  - Portions of NYS 16 between Lime Lake and Arcade
- Sewer District Contractor and NFG Contractor will be working together

# Bidding Results

- Contract No. 1 – Forcemain Contract
  - Engineer's Estimate - \$2.53 million
  - Will be bidding in August
- Contract No. 2 – Intermediate Pump Station
  - Engineer's Estimate – \$490,000
  - Apparent Low Bidder - **\$550,236.00**

# Bidding Results

- Contract No. 3 – Collection System
  - Engineer's Estimate – \$4.85 million
  - Apparent Low Bidder - **\$3,933,385.00**
- Contract No. 4 – Grinder Pump Procurement
  - Engineer's Estimate – \$1.56 million
  - Awarded Bidder - **\$1,249,444.00**

# What can YOU do?

- Verify **Contact Information** – UP FRONT (2 copies of the list available)
- Check **Grinder Pump Easement Status** – UP FRONT (2 copies available)
  
- Additional Information Available
  - Grinder Pump Installation Book Available for **viewing**
  - Engineering Drawings available for **viewing**
  - Grinder Pump Easement Letter
  - Homeowner Responsibilities Packet



# Questions and Answers

Thank You!

MDA Consulting Engineers, PLLC

[www.mdaengineers.com](http://www.mdaengineers.com)

Caleb Henning, PE

[chenning@mdaengineers.com](mailto:chenning@mdaengineers.com)

716-699-4650